



Morawa Town Hall - Kitchen Project

Update # 3 – 11th December 2018

The Shire of Morawa is pleased to provide the latest update on the Town Hall kitchen project. Over the past 11 days the South facing window has been removed and the remaining void bricked up. The old kitchen cabinetry, the old ceiling, servery roller doors and vinyl flooring have all been removed leaving a blank canvas for the new kitchen.

New electrical wiring has been installed in preparation for the new lighting and new appliances. A new gyprock ceiling has been installed and plastered ready for paint works to commence in the coming weeks. The old window from above the sink has been removed and replaced. Tiling has commenced and the new cabinets under the servery area will be installed early next week. New flooring will be due to be installed after this.

Again, please note that the Town Hall Kitchen Facility and Lesser Hall will be unavailable for hire until these works are completed. The Main Hall will be available to be used on the basis that you do not require the kitchen or lesser hall facility. If hiring the main hall during this period please discuss with us first as there may be some noise that may impact on your event. Please note, project completion is anticipated for late January 2019.

The Shire of Morawa will continue to keep you updated on the project works as they progress. In the meantime, please keep an eye on our Facebook Page and our website Project page for more information and of course the project photos.

<https://www.morawa.wa.gov.au/shire/projects.aspx>